Bruhath Bengaluru Mahanagara Palike.

Yalahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No **2019-20**

Completion report of the work of :	Construction of RCC drains and culverts at Lakshmaiah reddy layout, Naidu Layout and surrounding area in ward no:03 Yelahanka Satellite Town Sub Division			
1) Sanctioned Estimate No. and Date :				
2) Name of Contractor	M/s. Technical Manager (west), KRIDL, Bangalore			
3) Time stipulated for completion of work	90 days			
4) Date of Commencement of Work	8.11.2019			
5) Date of Completion of Work	7.2.2020			
M B No	.4937/2019-20			
Page No	493612 to 493613/2			
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin. H. P			
2) Asst. Engineer	Sri Krishnappa			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks
150,00000=00	146,95,429=00			

1 Certified that the above work has been completed with in the stipulated time Sinoted in entrustment

2 Certified that above work has been executed satisfactorily

AE, Ward No-03
Yelahanka Satellite Town Sub Division
BBMP, Bangalore
7.2.2020

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

,Executive Engineer
Yelahanka Division
BBMP, Bangalore

Chief Engineer
Yelahanka Zone
BBMP, Bangalore